Tele: 248306

सम्मिश्र जांच दल/ Composite Trials Team द्वारा नेवी कार्यालय/ c/o Navy Office मुख्यालय/ Headquarter अन्डमान एवं निकोबार कमान/ Andaman & Nicobar Command पोर्ट ब्लेयर/ Port Blair - 744 102

CTT/300/03/10/TECH

3 Jun 23

The Commander - in - Chief {for CTO (Marine)/ CTO(ML)} Headquarters Andaman & Nicobar Command Port Blair – 744 102

FULL LOAD TRIALS OF DA NO. 2 (250 KW) - IN LCU L 52

- 1. Refer to HQANC fax ANC/42000/EG/10/03 CTT dated 09 Jun 23.
- 2. <u>Background</u>. Full load Trials view change of Governor on DA No 2 were undertaken onboard *IN* LCU L-52 on 10 Jun 23. DA was loaded up to 100% (250 kW) on load bank and sustained for a duration of two hours. A detailed report w.r.t engineering and performance trial is placed at **Enclosure I** and that concerning electrical trials placed at **Enclosure II**.
- 3. Performance Parameters. The salient parameters are as follows: -

Ser	Parameter	Range	Actual Value	Remarks
(a)	Lub Oil Presssure	3.5 – 5.0 bar	2.6	
(b)	Lub Oil Temperature	70 - 102 °C	102°C	SAT
(c)	Fresh Water Temperature	55 – 90 °C	85°C	SAI
(d)	Exhaust Temperature	575 °C	572°C	

- 4. <u>Vibration Analysis</u>. Vibration trials of DA No 2 was undertaken at 60% and 100% of rated load. Vibration was found to be within permissible limits.
- Observations are as follows:-

(a) Engineering.

- (i) In house report indicates DA parameters available in remote mode. However during trials by CTT, the same was not available in MCR view IPMS system non ops.
- (ii) Sea water leakage from alternator cooling line.
- (iii) DA Foundation rusted .
- (iv) Expansion tank over flow line not connected.

(v) SPM in yellow zone at 60% (NDE), and 100% (DE) load.

(b) Electrical.

- (i) In house report indicates Governor droop at 0.91 %, However during trials by CTT, droop was sat at 0.99 %.
- (ii) DE found in Yellow Zone at 100% load.
- (iii) Unattended paralleling not offered by SS.
- (iv) All meters and breakers of MSB not calibrated.
- (v) Reverse power relay of MSB not calibrated.
- 6. Variation of droop setting value in the in-house trial and CTT trials puts a question mark on veracity of trials being undertaken by SS. The same may be viewed with concern.
- 7. Recommendations. In view of the above, following is recommended:-
 - (a) Liquidation of defects/ observations mentioned at para 5.
 - (b) Ship be adviced to undertake calibration of switchboard meters and reverse power relay at the earliest prior exploitation of DA.
 - (c) DA be cleared for exploitation upto 100% of rated load for independent operation.

(एस सी विलियम/ Sc William)

कमांडर/ Commander

प्रभारी अधिकारी/ Officer-in-Charge

Encl: - As above

Copy to: -

The Naval Component Commander {for SSO (Tech)} c/o Navy Office
Port Blair – 744 102

The Commanding officer IN LCU L52 c/o Navy Office Port Blair – 744 102

LOAD TRIAL OF DA NO. 2 (250 KW) - IN LCU L 52

Trial Inspector

(a) Jitendra ERA III

(b) Sanjay Yadav LME

2. Date and Time

10 Jun 23 (1200-1600 hrs)

3. Equipment used for trials

(a) SPM T-30

(b) Temperature Gun

(c) Thermal imager

Details of trials are as follows:-

(a) Safety Device Checks.

Ser	Description	Unit	Design Value	DA 2 (250 KW)
(i)	Low LO Pr Alarm	Kg/cm ²	1.2	1.3
(ii)	Low LO Pr Trip	Kg/cm ²	0.8	0.9
(iii)	High FW temp Alarm	°C	90(+/-) 2	91
(iv)	High FW temp Trip	°C	96 (+/-) 2	97
(v)	High LO temp Alarm	°C	120	120
(vi)	Over speed Trip	RPM	1650	1650
(vii)	Crash stop Local	-	Ops/ Non- ops	Ops
(viii)	Crash stop Remote		Ops/ Non- ops	Ops
(ix)	Exhaust tempreture Alarm	°C	570	575

(b) Performance Parameters at 100% Load.


	DA2									
Ser.	Description	Unit	Design values	Parameters recorded at 250 KW (100% rated load) 250 KW DA 2						
(i)	Max sustained Load	KW	250	249						
(ii)	RPM	RPM	1500	1487						
(iii)	Lub oil Pressure	Kg/cm²	1.5 to 5.5	2.6						
(iv)	Sea water Pressure	Kg/cm²	0.5 to 1.5	1.4						

	DA2									
Ser.	Description	Unit	Design	Parameters recorded at 250 KW (100% rated load)						
		建建	values	250 KW DA 2						
(v)	Lub oil Temperature	°C	84 to 116	102						
(vi)	Fresh water Temperature	°C	70 to 96	85						
(vii)	Exhaust Temperature	°C	570	572						

(c) <u>Vibration Trials</u>. Vibration trials of DA was undertaken at load 150 KW (60% of rated load) and 250 KW (100% of rated load). Overall vibration readings of DA at monitoring points found within permissible limit and is **SAT**. The details of trials are as follows:-

				250 KV	VDA 2		1201	Damada
Ser	Description	At 60 % load (150 KW)		At 100% load (250KW)			Remarks (Limit 16	
		Н	٧	Α	Н	V	Α	mm/sec)
(i)	Engine FE	5.9	3.4	4.8	8.5	5.8	7.1	
(ii)	Engine DE	4.8	6.7	3.2	7.7	9.8	4.6	
(iii)	Alternator DE	6.7	5.3	5.8	9.4	8.8	9.9	SAT
(iv)	Alternator FE	6.0	3.9	3.7	7.7	6.3	6.1	

(d) Attenuation checks.



学生工业总		A STORY WAS ASSESSED.	DA	2	ALEFA E	1100 00		
Position			150 KW (6	0 % load)		144 74		
r osition	1 44	2	3	4	5	6		
Тор	6.8	4.4	13.6	6.3	5.6	10.4		
Bottom	1.5	0.3	1.8	1.5	0.8	1.1		
Atten.	77.9	93.1	86.7	76.1	85.7	89.4		
Remarks		SAT						

	250KW (100 % load)									
Position	1	2	3	4	5	6				
Тор	8.9	6.7	12.4	8.8	9.3	12.6				
Bottom	2.6	0.4	2.3	2.5	0.6	2.2				
Atten.	70.8	94.0	81.4	71.3	93.5	82.5				
Remarks			SA	T						

(e) SPM Readings.

DA2									
Ser.	Description	0% Load dbm/ dbc	60 % Load dbm/ dbc	100 % Load dbm/ dbc					
(a)	Alternator Driven End	17/9	17/9	21/8					
(b)	Alternator Free End	17/7	23/6	19/7					

ELECTRICAL TRIALS OF DA NO. 2 - IN LCU L 52

1. Trials Presented by / Authority.

(a) Trial Inspector : V B Naidu, LEM(P)

(b) Presented by : SS / NSRY(PBR)

(c) Trials date : 10 Jun 23

(d) Reference : ANCO (Tech) Art 0810 (f)

(e) File Reference : CTT/300/03/10

2. Test Equipment Used.

(a) Power Quality Analyzer Fluke 435

(b) 500 V Megger

(c) Tong Tester

(d) Switchboard Panel Mounted meters

(e) SPM T-30

3. Protective Devices.

(a) Over Voltage Trip : Sat

(b) Reverse Power Relay : UNSAT

(c) Under Voltage Relay : Sat

4. Paralleling Trials.

(a) Unattended Paralleling : Not offered

(b) Attended Paralleling : Sat

5. Observations.

(a) Governor droop : Sat (0.99%)

(b) Governor checks : Sat

(c) AVR checks : NA

(d) M load trials : NA

6. Parameters of the Generating Set.

(a) Engine.

(i) Engine : Cummins

(ii) Type : NT855 DM1

(iii) Maker's Name/Serial No : Not Provided

(iv) Speed (R.P.M) : 1500

(b) Alternator.

(i) Maker's Name : ELMOT

(ii) Maker's Type /Serial No : Not Provided by SS.

(iii) Full Load Output : 250 KW

(iv) Volts : 415 V

(v) Amps : 425 Amps (At Unity PF)

(vi) Speed (RPM) : 1500

(c) Governor.

(i) Maker's Name : ELMOT

(ii) Maker's Type/Serial No : 18268455

(iii) Type : Electronic

(d) <u>Automatic Voltage Regulator</u>.

(i) Maker's Name : STEAMFORD

(ii) Type /Serial No : E-00023212

(e) Generator Supply Breaker.

(i) Maker's Name : SCHNEIDER

(ii) Capacity : 800A

(iii) Maker's Type / Serial No : HH13314

7. Parameters Recorded.

(a) Insulation Resistance.

(i) Cold - $07 M\Omega$

(ii) Hot - $09 M\Omega$

(b) Temperature Rise.

- (i) Ambient temperature at Start 37°C
- (ii) Temperature rise after two hours of running at Full load 41°C
- (iii) Cooler (water cooled) effective

(c) SPM Readings.

Load	DE	Colour	NDE	Colour	Remarks
0 %	dbm/dbc = 17/9	Green	dbm/dbc = 17/7	Green	H.E. D. C. L.
100 %	dbm/dbc = 21/8	Yellow	dbm/dbc = 19/7	Green	


8. Speed Control Tests.

(a) Steady State Tests. (Set frequency at 50 Hz at 50 % Load)

Load%	Initial Speed (Hz)	Final Speed (Hz)	Governor droop(at 100 % load)	Permitted limits
50		Set frequency	(NI-N2)x100	Between
		at 50 Hz	N	0.875% to
0-25	50.32	50.11		1% (for
25-50	50.11	49.99		electronic
50-75	49.99	49.92	NA	governor)
75-100	49.92	49.82	the same of the	
100-0	49.82	50.32	0.99%	

(b) <u>Transient Tests</u>.

Load	1%	Initial Speed	Momentary speed	Final Speed	% Peak = Initial-momentary Nominal		Time of re (in sec)	ecovery
Initi al	То	(Hz)	(Hz)	(Hz)	Observed	Permitte d	Observe	Permit ted
0	25	50.28	49.61	50.08	1.34	7-11-11-11-11-11	2	tou
25	50	50.08	49.81	49.96	0.54		2	
50	75	49.96	49.80	49.89	0.32		2	
75	100	49.89	49.57	49.76	0.64	36 1	2	
100	75	49.76	50.11	49.93	0.70	3.5	2	2
75	50	49.93	50.11	50.00	0.36		2	
50	25	50.00	50.26	50.11	0.52		2	
25	0	50.11	50.44	50.28	0.66		2	



For Machine Charged With Turbo Charged Engine.

Load %		Initial Speed	Momentary speed	Final Speed (Hz)	% Peak = <u>Initial - Final</u> Nominal		Remarks
Initi al	То	(Hz)	(Hz)		Observed	Permitted	
0	70	50.28	48.16	49.92	4.18	5 %	Sat
100	0	49.76	51.83	50.28	4.14	5 %	Sat

(c) <u>Governor Range</u>. (This is undertaken by varying the frequency using the frequency control knob / lever provided for the alternator on switchboards).

Load %	Achieved frequency	Permitted	Remarks
0	50.32	40.50 50.50	Sat
100	49.82	49.50 – 50.50	Sat

(d) Rate affected by Governor Motor.

Load %		Rate Hz/s	Permitted	Remarks
	Up Down			4874
0	0.05	0.06	Between 0.05 to 0.07 Hz	
100	0.06	0.07	per sec for Electronic Governors	Sat