दूरभाष: २३०६/ Tele: 2306

सम्मिश्र जांच दल/ Composite Trials Team द्वारा नौसेना कार्यालय/ c/o Navy Office मुख्यालय/ Headquarter अन्डमान एवं निकोबार कमान/ Andaman & Nicobar Command पोर्ट ब्लेयर ७४४१०२/ Port Blair 744 102

CTT/300/04/04/TECH (ii)

🗍 नवम्बर २३/ Nov 23

प्रधान सेनापति/ The Commander-in-Chief {कृते कमान तकनीकी अधिकारी (समुद्री विद्युत)/ for CTO (ML)} मुख्यालय/ Headquarters अन्डमान एवं निकोबार कमान/ Andaman and Nicobar Command द्वारा नौसेना कार्यालय/ c/o Navy Office पोर्ट ब्लेयर ७४४ १०२/ Port Blair 744 102

### END OF REFIT TRIALS OF FUEL OIL TRANSFER PUMP INS KARMUK (NR-23)

- Refer to INS Karmuk Fax NR-23 dated 07 Nov 23.
- Background. Performance, vibration and capacity checks of FOT pump were undertaken on 08 Nov 23. Detailed report placed at Enclosure.

### Observations.

- (a) Sub-optimal performance of Fuel Oil Transfer Pump (Capacity achieved 12 TPH against designed capacity of 15 TPH)
- (b) Both suction & discharge valve handles not fitted.
- (c) Purging cock not fitted in fuel pump strainer.
- (d) Bilge plates not secured.
- (e) SPM checks not offered.

### Recommendations.

- (a) Liquidation of defects/ observations mentioned at para 3 ibid.
- (b) Capacity trial to be re-offered.

एस सी विलियम/ S C William)

कमांडर/ Commander

प्रभारी अधिकारी/ Officer-in-Charge

Encl: - As Above

### Copy to: -

कोमोडोर अधीक्षक/ The Commodore Superintendent {कृते उप महाप्रबंधक (मरम्मत)/ for DGM (Refit)} नौसेना पोत मरम्मत यार्ड/ Naval Ship Repair Yard द्वारा नौसेना कार्यालय/ c/o Navy Office पोर्ट ब्लेयर ७४४ १०२/ Port Blair 744 102

कमान अधिकारी/ The Commanding Officer भा. नौ. पो. कार्मुक/ INS Karmuk द्वारा नौसेना कार्यालय/ c/o Navy Office पोर्ट ब्लेयर ७४४ १०२/ Port Blair 744 102

# END OF REFIT TRIALS OF FUEL OIL TRANSFER PUMP INS KARMUK (NR-23)

1. Trial Inspectors : (a) Pankaj Rawat, ERA III

2. Date and Time : 08 Nov 23 (1000-1230 h)

3. Equipment used for trials : (a) SPM T-30

(b) Camera

4. Details of trials are as follows: -

#### (a) **Performance Trials**.

<u>Ser</u>	<u>Description</u>	<u>Unit</u>	<u>Designed</u> <u>Value</u>	Observed Reading
(i)	Suction pressure	kg/cm <sup>2</sup>	-0.4	-0.2
(ii)	Discharge pressure	kg/cm <sup>2</sup>	4.0	0.9
(iii)	Starting current	Amps	84	
(iv)	Running current	Amps	12.5	Not Offered
(v)	Insulation	ΜΩ	≥2	
(vi)	Achieved flow rate	TPH	15	~12

### (b) Capacity trials.

<u>Ser</u>	<u>Description</u>	<u>Unit</u>	<u>Initial</u> <u>Reading</u>	<u>Final</u> <u>Reading</u>
(i)	Sounding of storage tank No.7	Ltrs	0	14000
(ii)	Sounding of storage tank No.8	Ltrs	16500	2500
(iii)	Quantity transferred	Ltrs	0	14000
(iv)	Time taken to transfer	Hrs	C	)1
(v)	Capacity	LPH	14000	
(vi)	Capacity	TPH	~	12

## Capacity = Amount of oil transfer in Tons

Time taken in hours

### (c) <u>Vibration trials</u>.

<u>Ser</u>	<u>Description</u>	<u>v</u>	<u>A</u>	<u>Remarks</u>	
(i)	MFE	6.2	5.1		
(ii)	MDE	4.2	4.9	0.1	
(iii)	PDE	3.9	3.3	Sat	
(iv)	PFE	3.5	2.1		