

सम्मिश्र जांच दल/ Composite Trials Team  
द्वारा नेवी कार्यालय/ C/o Navy Office  
मुख्यालय/ Headquarter  
अन्डमान एवं निकोबार कमान/  
Andaman & Nicobar Command  
पोर्ट ब्लेयर/ Port Blair - 744 102

CTT/300/11/2/TECH

04 Nov 22

The Commanding Officer  
INS Chetlat  
c/o Navy Office  
Port Blair-744 102

**LOAD TRIAL CENTRE DA – INS CHETLAT**


1. Refer to the following:-

- (a) INS Chetlat fax 300/50B dated 18 Oct 22.
- (b) HQANC Fax ANC/42002/EG/17/2 dated 26 Oct 22.

2. Ship vide fax at para 1(a) had forwarded in-house trials report of Centre DA, subsequently CTT team embarked onboard on **02 Nov 22** towards carrying out electrical load trials i.a.w HQANC directives at para 1(a).

3. Trials were suspended as voltage fluctuation as high as 500V were observed on switchboard whilst taking center DA on load. Ship along with yard / OEM had conducted DI/DR on the AVR and the DA was re-offered on **03 Nov 22**, however the problem persisted and load trial could not be progressed.

4. In view of the above it is requested that the exact nature of defect be identified and necessary DR be carried out, further the system be re-offered for trials post conduct of in-house trials by ship staff.

  
(एस सी विलियम/ S C William)  
कमांडर/ Commander  
प्रभारी अधिकारी/ Officer-in-Charge

**Copy to:-**

The Commander-in-Chief  
{for CTO(Marine)/ CTO (ML)}  
Headquarters  
Andaman & Nicobar Command  
Port Blair – 744 102

The Naval Component Commander  
{for SSO(Tech)}  
Headquarters Naval Component  
C/o Navy Office  
Port Blair – 744 102