Tele: 248306

सम्मिश्र जांच दल/ Composite Trials Team द्वारा नेवी कार्यालय/ C/o Navy Office मुख्यालय/ Headquarter अन्डमान एवं निकोबार कमान/ Andaman & Nicobar Command पोर्ट ब्लेयर/ Port Blair - 744 102

CTT/300/03/13/TECH

**3**oJan 23

The Commander-in-Chief {for CTO (Marine)/CTO(ML)} Headquarters Andaman & Nicobar Command Port Blair - 744 102

#### LOAD TRIAL OF DA NO. 2 (250 KW) - IN LCU L 55

- 1. Refer to IN LCU L 55 fax 300/3/34 dated 26 Jan 23.
- 2. <u>Background</u>. Full load Trials including performance, vibration and attenuation checks of DA no 2 onboard LCU L 55 were undertaken on 27 Jan 23. DA was loaded upto 100% (250 KW) on load bank and sustained for a duration of 02 hours.
- 3. <u>Performance Parameters</u>. A detailed report w.r.t engineering & performance trial and report of electrical trial placed at **Enclosure I and II** respectively. The salient parameters are as follows: -
  - (a) <u>Lub Oil Pressure</u>. Lub oil pressure of DA at 100% of rated load was found to be 2.6 bar and is <u>SAT</u>.
  - (b) <u>Lub Oil Temperature</u>. Lub oil temperature of DA at various loads was found to be in the range of 86°C to 106°C and is <u>SAT</u>.
  - (c) <u>Fresh Water Temperature</u>. Fresh water temperature of DA was found to be in the range of 78°C to 85°C and is <u>SAT</u>.
  - (d) <u>Exhaust Temperature Exceeding</u>. At 100% of rated load (250 KW) exhaust temperature was observed to be 535°C and is <u>SAT</u>.
- 4. <u>Vibration Analysis</u>. Vibration trials were undertaken at 60% and 100% of rated load. Vibration was found to be within permissible limits. NBA of vibration was found <u>SAT</u>.

#### Observations.

#### (a) Engineering.

- (i) Lub oil leakage observed from cyclinder head cover 5 and 6.
- (ii) Expansoin tank over flow line not fitted.
- (iii) Mounts not preserved.

- (iv) Rust marks found on various points on foundation.
- (v) Attenuation of four mounts at 60% load and three mount at 100% load found UNSAT.
- (b) <u>Electrical</u>. SPM reading of alternator found in **yellow zone at 0% and in red zone at 100%**.
- 6. Recommendations. DA cleared for exploitation post liquidation of following:-
  - (a) Observations mentioned at para 5 ibid.
  - (b) Replacement of alternator bearing and SPM readings in Green Zone.

(जगन्नाथ गूरुमूर्ति /Jagannath Gurumurthy) लेफ़्टिनेंट कमांडर / Lieutenant Commander प्रभारी अधिकारी/ Officer-in-Charge(AOL)

Encl: - As above

### Copy to: -

The Naval Component Commander {for SSO (Tech)} c/o Navy Office Port Blair – 744 102

The Commanding Officer IN LCU L 55 c/o Navy Office Port Blair – 744 102

## LOAD TRIAL OF DA NO. 02 (250 KW) - IN LCU L 55

1. Trial Inspector : (a) ANURAG, ERA-3

(b) D. Prajapati, LME

2. Date and Time : 27 Jan 23 (1000-1430 h)

3. Equipment used for trials : (a) SPM T-30

(b) Temperature Gun

4. Details of trials are as follows:-

#### (a) Safety Device Checks.

Ser.	Description	Unit	Design Value	DA No. 2 (250 KW)
(i)	Low LO Pr Alarm	Kg/cm <sup>2</sup>	1.2	1.2
(ii)	Low LO Pr Trip	Kg/cm <sup>2</sup>	0.8	0.9
(iii)	High FW temp Alarm	°C	93 to 95	90
(iv)	High FW temp Trip	°C	97 to 99	96
(v)	High LO temp Alarm	°C	119	120
(vi)	Over speed Trip	RPM	1650	1650
(vii)	Crash stop Local	-	Ops/ Non-ops	Ops
(viii)	Crash stop Remote		Ops/ Non-ops	Ops


## (b) Performance Parameters at 100% Load.

Ser.	Description	Unit	Design values	Parameters recorded at 250 KW (100% rated load) 250 KW DA
(i)	Max sustained Load	KW	250	250
(ii)	RPM	RPM	1500	1490
(iii)	Lub oil Pressure	Kg/cm²	03 to 05	2.6
(iv)	Sea water Pressure	Kg/cm²	0.5 to 1.5	0.8
(v)	Lub oil Temperature	°C	84 to 116	106
(vi)	Fresh water Temperature	°C	75 to 96	85
(vii)	Exhaust Temperature	°C	570	535

(c) <u>Vibration Trials</u>. Vibration trials of DA was undertaken at load 180 KW (60% of rated load) and 250 KW (100% of rated load). Overall vibration readings of DA at monitoring points found within permissible limit and is Sat. The details of trials are as follows:-

				B				
Ser [	Description	At 60 % load (250 KW)			At 100% (250KV		(Limit 1)	
		Н	٧	Α	Н	V	Α	mm/sec)
(i)	Engine FE	5.9	5.6	5.6	9.4	5.6	6.7	
(ii)	Engine DE	6.3	5.8	5.5	9.6	9.2	8.4	
(iii)	Alternator DE	4.9	6.2	5.9	6.7	8.4	11.3	SAT
(iv)	Alternator FE	5.9	4.4	3.4	6.9	5.6	5.3	

## (d) Attenuation checks.



			250 KW (6	60 % load)		
Position	1	2	3	4	5	6
Тор	8.1	4.9	5.8	7.8	5.3	9.1
Bottom	2.9	1.5	0.4	1.3	1.8	3.0
Atten.	64	69	93	83	68	67
Remarks	UI	VSAT	SA	AT	UN	ISAT

			250KW (1	00 % load		
Position	1	2	3	4	5	6
Тор	14.3	7.0	9.8	9.7	8.5	15.8
Bottom	5.4	2.2	0.6	1.8	2.8	4.5
Atten.	62	68	93	81	67	71
Remarks	UNS	SAT	S	AT	UNSAT	SAT

**Note:** Attenuation lesser than 70% indicates overloaded/over tightened mounts. All SV mounts to be loosened and torque tightened as per OEM specified value.

#### (e) SPM Readings.

Ser	Description	0% Load	60 % Load	100 % Load	Remarks
		dbm/ dbc	dbm/ dbc	dbm/ dbc	
(a)	Alternator Driven End	27/14	26/11	40/9	
(b)	Alternator Free End	24/9	23/-3	23/3	UNSAT

## Enclosure II to CTT (PBR) letter CTT/300/03/13 dated 3/Jan 23

## ELECTRICAL TRIALS OF DA NO. 2 - IN LCU L-55

### 1. Trials Presented by / Authority.

(a) Trial Inspector : V B Naidu, LEM(P)

Rakesh, EM(R)-I

(b) Presented by : SS / NSRY(PBR)

(c) Trials date : 27 Jan 23

(d) Reference : ANCO (Tech) Art 0810 (f)

(e) File Reference : CTT/300/03/13

#### Test Equipment Used.

(a) Power Quality Analyzer Fluke 435

(b) 500 V Megger

(c) Tong Tester

(d) Switchboard Panel Mounted meters

(e) SPM T-30

#### 3. Protective Devices.

(a) Over Voltage Trip : Sat

(b) Reverse Power Relay : Sat

(c) Under Voltage Relay : Sat

#### 4. Paralleling Trials.

(a) Unattended Paralleling : Not offered

(b) Attended Paralleling : Not offered

#### 5. Observations.

(a) Governor droop : Sat (0.93%)

(b) Governor checks : Sat

(c) AVR Checks : Sat

(d) M load trials : Sat

## 6. Parameters of the Generating Set.

## (a) Engine.

(i) Engine : Cummins

(ii) Type : N (BIG CAM)

(iii) Maker's Name/Serial No : NT855DM1

(iv) Speed (R.P.M) : 1500

#### (b) Alternator.

(i) Maker's Name : ELMOT

(ii) Maker's Type /Serial No : 14060024

(iii) Full Load Output : 250 KW

(iv) Volts : 415 V

(v) Amps : 600 Amps (At Unity PF)

(vi) Speed (RPM) : 1500

#### (c) Governor.

(i) Maker's Name : Woodward

(ii) Maker's Type/Serial No : Not provided.

(iii) Type : Electronic

## (d) Automatic Voltage Regulator.

(i) Maker's Name : STAMFORD

(ii) Type /Serial No : MX321

#### (e) Generator Supply Breaker.

(i) Maker's Name : MASTERPACT

(ii) Capacity : 800A

(iii) Maker's Type / Serial No : NT08H1

#### 7. Parameters Recorded.

## (a) <u>Insulation Resistance</u>.

(i) Cold -  $08 M\Omega$ 

(ii) Hot -  $06 M\Omega$ 

## (b) <u>Temperature Rise</u>.

- (i) Ambient temperature at Start 38<sup>o</sup>C
- (ii) Temperature rise after two hours of running at Full load  $-47^{\circ}$ C
- (iii) Cooler (water cooled) effective

## (c) SPM Readings.

Load	DE MANAGEMENT	Colour	NDE	Colour	Remarks
0 %	dbm/dbc = 27/16	Yellow	dbm/dbc = 24/8	Yellow	Unsat
100 %	dbm/dbc = 44/14	Red	dbm/dbc = 23/7	Yellow	Unsat


## 8. Speed Control Tests.

## (a) Steady State Tests. (Set frequency at 50 Hz at 50 % Load)

Load%	Initial Speed (Hz)	Final Speed (Hz)	Governor droop(at 100 % load)	Permitted limits
50		Set frequency	(NI-N2)x100	Between
		at 50 Hz	N	0.875% to
0-25	50.40	50.11		1% (for
25-50	50.11	50.01		electronic
50-75	50.01	49.99	NA	governor)
75-100	49.99	49.93	Latter Branch	
100-0	49.93	50.40	0.93%	

## (b) <u>Transient Tests</u>.

Load	1%	Initial Speed	Momentary speed	Final Speed	% Peak = Initial-mon	nentary	Time of re (in sec)	ecovery
Initi al	То	(Hz)	(Hz)	(Hz)	Observed	Permitte d	Observe d	Permit ted
0	25	50.42	49.03	50.12	2.78		2	
25	50	50.12	49.83	50.01	0.58		2	1
50	75	50.01	49.73	49.99	0.56		2	
75	100	49.99	49.80	49.93	0.38	2.5	2	
100	75	49.93	50.13	49.99	0.40	3.5	2	2
75	50	49.99	50.18	50.04	0.38		2	
50	25	50.04	50.32	50.16	0.56		2	
25	0	50.16	51.11	50.43	1.90		2	



### For Machine Charged With Turbo Charged Engine.

Load %		Initial Speed	Momentary speed	Final Speed (Hz)	% Peak = Initial - Fin Nominal	<u>al</u>	Remarks
Initi To	То	(Hz)	(Hz)		Observed	Permitted	
0	70	50.43	48.25	49.99	4.36	5 %	Sat
100	0	49.93	51.76	50.42	3.66	5 %	Sat

# (c) <u>Governor Range</u>. <u>(This is undertaken by varying the frequency using the frequency control knob / lever provided for the alternator on switchboards).</u>

Load %	Achieved frequency	Permitted	Remarks
0	50.42	40.50 50.50	Sat
100	49.93	49.50 – 50.50	Sat

### (d) Rate affected by Governor Motor.

Load %		Rate Hz/s	Permitted	Remarks	
	Up	Down	Between 0.05 to 0.07 Hz		
0	0.06	0.05	per sec for Electronic	Sat	
100	0.07	0.06	Governors	Sat	

#### 9. Voltage Control Tests.

## (a) Steady State Tests. (Set Voltage to Nominal value at 50 % load 415 V)

Load%	KW	Vol	tage(V)	Amps	PF
		Observed	Permitted		
0	0	414.9	(445) 0	0	-
25	62.5	414.8	(415V)	110	0.8
50	125	415.0	(± 4.15V)	218	0.8

Load%	KW	Vol	tage(V)	Amps	PF
		Observed	Permitted		
75	187.5	416.2		328	0.8
100	250	416.7		436	0.8

## (b) <u>Transient Tests</u>.

Load %		Initial Voltage	Moment ary Voltage	Final Voltage	% Peak Initial-momentary Nominal		Time of recovery (in sec)	
Initi al	То				Observed	Permitted	Observed	Permitted
100	75	413.3	437.7	414.9	5.86		1	
75	50	414.9	430.3	414.7	3.71	7.5	1	
50	25	414.7	433.4	416.2	4.52		1	
25	0	416.2	439.1	416.7	5.51		1	1
0+M		416.4	384.1	416.3	7.77		1	
25+N	/1	416.0	394.3	416.9	5.23		1	
50+N	/1	414.6	388.3	415.8	6.32	15	1	
75+N	/1	414.8	373.7	415.0	9.90		1	
85+N	/	413.6	363.3	413.7	12.1		1	

## (c) Voltage balance.

Load %		Line Volta	ge	Difference (Between Max	Permitted limits (1% of Avg of three line voltage)
	R-Y	Y-B	B-R	and Min of three values)	
0	416.2	416.3	416.4	0.2 V	
100	413.1	413.3	411.0	2.3 V	4.15 V

# (d) <u>Voltage Range</u>. (<u>This test is undertaken by varying the voltage trimmer (Hand / Auto as applicable) from lowest limit to highest limit.</u>)

	Load %	At lowest limit of trimmer	At highest limit of trimmer	Remarks
AVR trimmer	0	395	435	
	100	395	435	
Hand	0			Sat
regulator	100			

Note.

Permissible Limit ± 5% of rated voltage (Volts)