Tele: 248306

सम्मिश्र जांच दल/ Composite Trials Team द्वारा नेवी कार्यालय/ C/o Navy Office मुख्यालय/ Headquarter अन्डमान एवं निकोबार कमान/ Andaman & Nicobar Command पोर्ट ब्लेयर/ Port Blair - 744 102

05 Apr 23

CTT/300/03/12/TECH

The Commander-in-Chief {for CTO (Marine)} Headquarters Andaman & Nicobar Command Port Blair - 744 102

RUNNING HOUR EXTENSION OF DA NO. 3 (350 KW) - IN LCU L54

- Refer to following:-
 - (a) CTT letter CTT/300/03/12TECH dated 02 Jan 23.
 - (b) HQANC letter ANC/42002/EG/12/2 dated 16 Mar 23.
 - (c) HQANC FAX ANC/42002/EG/12/2 dated 18 Jan 23.
- 2. <u>Background</u>. Running Hour Extention Trials of DA no.3 were undertaken and report forwarded vide CTT letter at para 1(a). HQANC vide letter at para 1(c) had granted 5% RH extension. Trials for second running hour extension including performance, vibration and attenuation checks were undertaken on 29 Mar 23. DA was loaded upto 75% (262 KW) on load bank and sustained for a duration of 02 hours.
- 3. <u>Performance Parameters</u>. A detailed report w.r.t engineering and performance trial is placed at **Enclosure**. The salient parameters are as follows: -

Ser	Parameter	Range	Remarks	
(a)	Lub Oil Presssure	3.4 - 3.6 bar		
(b)	Lub Oil Temperature	81 - 95 °C	SAT	
(c)	Fresh Water Temperature	74 - 87 °C	The same of the sa	
(d)	Exhaust Temperature	574 °C	High exhaust temp limit reached at 75% load	

4. <u>Vibration Analysis</u>. Vibration trials were undertaken at 60% and 75% of rated load and found SAT.

Observations.

- (a) Pending since last RH extension.
 - (i) Analog lub oil temperature gauge non-ops in local, digital display available.

- (ii) Attenuation across one mount at 60% and 75% load found UNSAT.
- (b) Fresh observations.
 - (i) 75% (262kW) load offered by SS.
 - (ii) High exhaust temperature alarm activated at load above 75% load.
 - (iii) Overflow line not connected to expainsion tank.
- 6. Recommendations. Following recommended:-
 - (a) Liquidation of defects/ observations mentioned at para 5 ibid.
 - (c) RH Extension may be accorded at restricted load of 75% (262kW).

(एस सी विलियमें/ S C William)

कमांडर/ Commander

प्रभारी अधिकारी/ Officer-in-Charge

Encl: - As above

Copy to : -

The Naval Component Commander {for SO (Engineering)} c/o Navy Office Port Blair – 744 102

The Commanding Officer IN LCU L54 c/o Navy Office Port Blair – 744 102

RUNNING HOUR EXTENTION OF DA NO. 3 (350 KW) - IN LCU L54

1. Trial Inspector

(a) Amit Kumar, ERA-3

(b) NN Rao, LME

2. Date and Time

29 Mar 23 (1330-1730 Hrs)

3. Equipment used for trials

(a) SPM T-30

(b) Temperature Gun

Details of trials are as follows:-

(a) Safety Device Checks.

Ser.	Description	Unit	Design Value	DA 3 (350 KW)
(i)	Low LO Pr Alarm	Kg/cm ²	1.2	1.2
(ii)	Low LO Pr Trip	Kg/cm ²	0.8	0.8
(iii)	High FW temp Alarm	°C	91	93
(iv)	High FW temp Trip	°C	97	97
(v)	High LO temp Alarm	°C	119	121
(vi)	Over speed Trip	RPM	1650	1651
(vii)	Crash stop Local		Ops/ Non-ops	Ops
(viii)	Crash stop Remote		Ops/ Non-ops	Ops


(b) Performance Parameters at 75% Load.

Ser.	Description	Unit	Parameters recorded at 262 KW (75% rated load)
			350 KW DA
(i)	Max sustained Load	KW	262
(ii)	RPM	RPM	1499
(iii)	Lub oil Pressure	Kg/cm²	3.4
(iv)	Sea water Pressure	Kg/cm²	0.6
(v)	Lub oil Temperature	°C	95
(vi)	Fresh water Temperature	°C	87
(vii)	Exhaust Temperature	°C	574

(c) <u>Vibration Trials</u>. Vibration trials of DA was undertaken at load 210 KW (60% of rated load) and 262 KW (75% of rated load). Overall vibration readings of DA at monitoring points found within permissible limit and is Sat. The details of trials are as follows:-

Ser								
	Description	At 60 % load (210 KW)			t 75 % I 262.5 K	Remarks (Limit 16		
		V	Α	Н	V	Α	Н	mm/sec)
(i)	Engine FE	5.74	5.23	5.56	6.01	5.98	6.25	Sat
(ii)	Engine DE	6.62	4.92	6.62	6.56	5.23	6.52	Sat
(iii)	Alternator DE	4.49	4.72	7.45	4.56	4.87	7.5	Sat
(iv)	Alternator FE	7.34	3.73	8.64	7.94	4.01	8.23	Sat

(d) Attenuation checks.



	210 KW (60 % load)								
Positions	1	2	3	4	5	6	7	8	
Тор	10.2	9.2	5.7	10.1	11.2	10.0	5.6	11.1	
Bottom	4.2	1.7	1.3	0.4	2.9	0.9	1.3	0.6	
Atten.	58	81	79	96	74	91	76	94	
Remarks	UNSAT			L	SAT	<u> </u>			

			2	62 KW (75 % loa	ıd)		
Positions	1	2	3	4	5	6	7	8
Тор	10.8	9.7	5.2	10.4	10.9	9.9	5.8	10.5
Bottom	4.8	1.6	1.4	0.6	2.8	1.1	1.2	0.8
Atten.	55	83	73	94	74	88	79	92
Remarks	UNSAT	T SAT						

Note: Attenuation lesser than 70% indicates overloaded/over tightened mounts. All SV mounts to be loosened and torque tightened as per OEM specified values.

(e) <u>SPM Readings</u>.

Ser.	Description	0% Load dbm/ dbc	60 % Load dbm/ dbc	75%Load dbm/ dbc	Remarks
(a)	Alternator Drive End	18/11	19/13	20/12	SAT
(b)	Alternator Free End	16/03	20/01	19/02	SAT