दूरभाष: २३०६/ Tele: 2306

सम्मिश्र जांच दल/ Composite Trial Team द्वारा नौसेना कार्यालय/ c/o Navy Office मुख्यालय/ Headquarter अन्डमान एवं निकोबार कमान/ Andaman & Nicobar Command पोर्ट ब्लेयर ७४४१०२/ Port Blair 744 102

CTT/300/04/05/TECH

21 नवम्बर २३/ Nov 23

प्रधान सेनापति/ The Commander-in-Chief {कृते कमान तकनीकी अधिकारी (समुद्री/ समुद्री विद्युत)/ for CTO (M/ ML)} मुख्यालय/ Headquarters अन्डमान एवं निकोबार कमान/ Andaman and Nicobar Command द्वारा नौसेना कार्यालय/ c/o Navy Office पोर्ट ब्लेयर ७४४ १०२/ Port Blair 744 102

#### STAFF SEA CHECKS STAGE IV - INS KULISH (NR-22)

- 1. Refer to the following: -
  - (a) HQANC Fax ANC/42444/DR/5 dated 08 Nov 23.
  - (b) INS Kulish Fax 344/3/5 dated 07 Nov 23.
- 2. <u>Background</u>. Trials of pending observations of SSC IV INS Kulish (NR-22) were undertaken on 16 Nov 23. The trials included Performance, Vibration, Attenuation, SPM and Capacity trials of HPAC 1 & 2 along with liquidation checks of various equipment and systems. Status of observations is tabulated below: -

Ser	<u>Eqpt</u>	Action Point/ Pending Observation	<b>SS Remarks</b>	CTT Remarks
(a)	Main	(i) L/O leakage from	Completed	Sat
	Propulsion	A3 & A9 rocker arm head covers of SME and A3	entral and preferred d	
		and B1 rocker arm head covers of PME.		
(b)		(ii) Fuel leakage from return line.	Liquidated	Sat
(c)		(iii) Exhaust temp	Sensor renewed	Sat
	7,	failure countinuously activated in SCC panel of		1 B 4 4
	HEL COL	SME.		
(d)		(iv) Port Gear Box	Gauge renewed	Sat
	L Sput (0)	Bearing No.3 temp gauge not working.		n g
(e)	* a	(v) Crankcase	Gauge renewed	Sat
		pressure gauge not working on BMEs.		
(f)	HPAC	Capacity achieved 21.6		(i) Sub-optimal
- x x	No.1	m <sup>3</sup> /h against 25 m <sup>3</sup> /h post	and multiple	
35.		ABER replacement. SS to identify all system		

		leakages and re-offer trials to CTT (Pbr)	addressed. Trials by CTT (Pbr) being progressed.	The second secon
	·			(ii) Discharge valve wheel not availbe.
(g)	HPAC No.2	Capacity achieved 18.5 m³/h against 25 m³/h post 2400 hrly routines. SS to identify all system leakages and re-offer trials to CTT (Pbr)		(iii) Sea water gauge malfunctioning (i) Sub-optimal performance (Capacity achieved 21.15 m³/hr against designed capacity of 25 m³/hr). (Detailed report at <b>Enclosure</b> ).
				<ul><li>(ii) Drain pipe line not secured.</li><li>(iii) Overboard valve wheel and sea chest wheel not available.</li></ul>

## 3. Recommendations.

- (a) Liquidation of observations / CTT Remarks at para 2 above.
- (b) Capacity trials of both compressors to be re-offered post liquidation of defects.
- (c) Liquidation status of Domestic Machinery Cathelco to be forwarded post replacement.
- (d) Auto Pilot-2 be offered for trials post liquidation of defect.

(एस सी विलियमा S C William) कमांडर/ Commander

प्रभारी अधिकारी/ Officer-in-Charge

Encl:- As above

#### Copy to:-

नौसेना खण्ड सेनापति/ The Naval Component Commander {कृते वरिष्ठ कर्मचारी अधिकारी (यांत्रिकी)/ for SSO(Tech)} मुख्यालय नौसेना खण्ड/ Headquarters Naval Component द्वारा नौसेना कार्यालय/ c/o Navy Office

कमान अधिकारी/ The Commanding Officer भा. नौ. पो. कुलिश/ INS Kulish द्वारा नौसेना कार्यालय/ c/o Navy Office पोर्ट ब्लेयर ७४४ १०२/ Port Blair 744 102

## PERFORMANCE TRIALS OF HPAC NO. 1 AND 2 - INS KULISH

1. Trial Inspectors

(a) Sarv Jeet Singh, ERA III

(c) Sanjay Yadav, LME

2. Date and Time

16 Nov 23 (1400 -1800Hrs)

3. Equipment used for Trials

(a) SPM T-30

(b) Temperature Gun

(c) Camera

#### 4. Safety device checks.

Ser	Description	Unit	Design Value	HPAC No.1	HPAC No.2	
(a)	1st Stage Relief valve	Bar	10	10	10	
(b)	2 <sup>nd</sup> Stage Relief valve	Bar	55	55	55	
(c)	3 <sup>rd</sup> Stage Relief valve	Bar	245	245	244	
(d)	Cooling water outlet temp.	°C	40	41	40	
(e)	Auto Drain Mechanism		Ops/ Non Ops	Ops	Ops	

# 5. <u>Performance trials</u>.


Ser	Description	Unit	HPAC No.1	HPAC No.2
(a)	Compressor starting time	hrs	1511	1524
(b)	Compressor stopping time	hrs	1611	1754
(c)	Time taken	Min	60	150
(d)	Bottle capacity	Itrs	108	258
(e)	Bottle air pressure	Bar	196	205
(f)	Compressor capacity achieved	m³/hr	21.16	21.15

#### 6. <u>Vibration trials</u>.

Ser	Description		Remarks		
	Description	V	Α	Н	(Limit 15 mm/sec)
(a)	MFE	6.5	1.7	5.3	
(b)	MDE	5.2	3.6	2.4	- A
(c)	CDE	2.6	1.6	1.6	SAT
(d)	CFE	2.6	1.8	2.2	

Ser	Decariation		.2	Remarks	
	Description	V	A	Н	(Limit 15 mm/sec)
(a)	MFE	7.2	3.5	3.7	
(b)	MDE	6.7	2.7	3.0	
(c)	CDE	5.6	1.5	1.6	SAT
(d)	CFE	2.8	1.7	1.8	

# 7. Attenuation checks.



80"	Position	HPAC No.1											
Ser		1	2	3	4	5	6	7	8	9	10	11	12
(a)	Тор	3.1	2.4	1.9	2.8	3.2	2.3	3.0	2.9	3.1	2.2	2.4	3.1
(b)	Bottom	0.7	0.5	0.2	0.6	0.4	0.5	0.6	0.5	0.7	0.3	0.4	0.6
(c)	Attenuation % (Limit above70%)	77	79	89	78	87	78	80	82	77	86	83	81
(d)	Remarks	SAT											

Ser	Position	HPAC No.2											
JEI	FOSILIOII	1	2	3	4	5	6	7	8	9	10	11	12
(a)	Тор	3.4	2.9	3.2	2.8	2.5	3.0	3.2	2.7	2.6	1.9	2.4	3.0
(b)	Bottom	0.8	0.6	0.7	0.3	0.4	0.6	0.5	0.6	0.5	0.2	0.4	0.7
(c)	Attenuation% (Limit above70%)	77	79	78	89	84	80	84	77	80	89	83	76
(d)	Remarks		SAT										

## 8. **SPM Levels**.

Description	HPAC No.1 Dbm/Dbc	HPAC No.2 Dbm/Dbc
Motor FE 6309	10/-3	7/-6
Motor DE 6309	9/-3	11/-2