दूरभाष: २३०६/ Tele: 2306

सम्मिश्र जांच दल/ Composite Trials Team द्वारा नौसेना कार्यालय/ c/o Navy Office मुख्यालय/ Headquarter अन्डमान एवं निकोबार कमान/ Andaman & Nicobar Command पोर्ट ब्लेयर ७४४९०२/ Port Blair 744 102

CTT/300/03/13TECH

्री अक्टूबर २३/ Oct 23

प्रधान सेनापति/ The Commander-in-Chief {कृते कमान तकनीकी अधिकारी (समुद्री)/ for CTO(M)} मुख्यालय/ Headquarters अन्डमान एवं निकोबार कमान/ Andaman and Nicobar Command द्वारा नौसेना कार्यालय/ c/o Navy Office पोर्ट ब्लेयर ७४४ १०२/ Port Blair 744 102

RUNNING HOUR EXTENSION TRIALS OF DA NO. 3 (350 KW) - IN LCU L-55

- Refer to following: -
 - (a) HQANC Fax ANC/42002/EG/13/2 dated 25 Sep 23.
 - (b) IN LCU L-55 Fax 300/3/6 dated 07 Sep 23.
- 2. <u>Background</u>. Running Hour Extension Trials including SDCs, performance checks, vibration and attenuation checks of DA No. 3 (350kW) onboard *IN* LCU L-55 was undertaken on 19 Oct 23. DA was loaded up to max sustained load of 85% (297 kW) on load bank for a duration of 02 hours. Max load restricted to 85 % (297kW) view high fresh water temperature.
- 3. <u>Performance Parameters</u>. Detailed report of the same is placed at **Enclosure**. The salient parameters are as follows: -

| Ser | Parameter | Unit | - Range | Remarks | |
|-----|-------------------------|------|---------|---------|--|
| (a) | Lub Oil Presssure | Bar | 4.6-3.6 | | |
| (b) | Lub Oil Temperature | °C | 70-103 | | |
| (c) | Fresh Water Temperature | °C | 61-91 | SAT | |
| (d) | Exhaust Temperature | °C | 220-494 | | |

- 4. <u>Vibration Analysis</u>. Vibration trials were undertaken at 60% and 85% of rated load and found SAT.
- 5. Observations.
 - (a) Safety Hazards.
 - Bilge plates not secured as per extant policy.

- (ii) Bilge Hygiene UNSAT
- (iii) Plastic conduits used for securing of control wiring.
- (b) Sea water pressure not available in LCP & IPMS.
- (c) Lub oil pressure alarm and trip not set as per DME Policy EG/3001/DSL dated 22 Sep 23.
- (d) Attenuation across two mounts found UNSAT at 60% and 85% of rated load.
- (e) SPM of alternator found in Yellow Zone.

6. Recommendations.

- (a) Liquidation of defects/ observations mentioned at para 5 ibid.
- (b) 10 % extension of running hours may be accorded for normal exploitation of DA no.3 upto 85% (297kW) post liquidation of above observations by SS.

(एस सी विलियम/ S C William)

कमांडर/ Commander

प्रभारी अधिकारी/ Officer-in-Charge

Encl: - As above

Copy to: -

नौसेना खण्ड सेनापति/ The Naval Component Commander {कृते वरिष्ठ कर्मचारी अधिकारी (यांत्रिकी)/ for SSO(Tech)} मुख्यालय नौसेना खण्ड/ Headquarters Naval Component द्वारा नौसेना कार्यालय/ c/o Navy Office पोर्ट ब्लेयर ७४४१०२/ Port Blair 744 102

कमान अधिकारी/ The Commanding Officer आई एन एल सी यू एल५५/ IN LCU L55 द्वारा नौसेना कार्यालय/ c/o Navy Office पोर्ट ब्लेयर ७४४ १०२/ Port Blair 744 102

RUNNING HOUR EXTENSION TRIALS OF DA NO. 3 (350 KW) - IN LCU L-55

1. Trial Inspector

(a)- Sarv Jeet Singh, ERA-3

(b) Bharat, LME

2. Date and Time

18 Oct 23 (0930-1730 Hrs)

3. Equipment used for trials

(a) SPM T-30

(b) Temperature Gun

4. Details of trials are as follows:-

(a) Safety Device Checks.

| Ser. | <u>Description</u> | <u>Unit</u> | Designed Value | <u>DA 3</u> (350 kW) |
|--------|------------------------------------|--------------------|------------------|-------------------------|
| (i) | Low LO Pr Alarm | Kg/cm ² | 2.2 | 1.2 |
| (ii) | Low LO Pr Trip | Kg/cm ² | 2.0 | 0.8 |
| (iii) | High LO Temp Alarm | °C | 119 | 119 |
| (iv) | High Cooling Water Temp Alarm | °C | .90 <u>+</u> 2 | 92 |
| (v) | High Cooling Water Temp Alarm Trip | °C | 96 <u>+</u> 2 | 96 |
| (vi) | Over speed Trip | RPM | 1650 | 1650 |
| (vii) | Crash stop Local | - | Ops/ Non- ops | Ops |
| (viii) | Crash stop Remote | - | Ops/ Non- ops | Ops |
| (ix) | Low Sea Water Pr Alarm | Kg/cm ² | 0.1 | 0.1 |
| (x) | High Exhaust Temp Alarm | °C | 575 | 575 |

(b) Performance Parameters at 60% and 85% Load.

| | Parameter Readings - Local Control Panel | | | | | | | | | | | | |
|------------|--|-------------|---------------------|-------------|------------|------|------|------|------|--|--|--|--|
| <u>Ser</u> | Description | <u>Unit</u> | Range | <u>ldle</u> | <u>25%</u> | 50% | 60% | 85% | 85% | | | | |
| (i) | RPM | RPM | 1500 | 1118 | 1499 | 1499 | 1500 | 1500 | 1499 | | | | |
| (ii) | L.O. Pressure | Kg/cm² | 2.2-2.0 | 4.8 | 4.6 | 4.2 | 4.0 | 3.7 | 3.6 | | | | |
| (iii) | S.W. Pressure | Kg/cm² | West and the second | 0.4 | 0.6 | 0.6 | 0.6 | 0.6 | 0.6 | | | | |
| (iv) | L.O. Temp. | °C | 80-116 | 60 | 70 | 86 | 94 | 103 | 103 | | | | |


| (v) | F.W. Temp | °C | 75-96 | 49 | 61 | 79 | 84 | 91 | 91 | | | | | |
|--------|---|--------------------|-------------|--------|------------|---------|------|------|------|--|--|--|--|--|
| (vi) | EXHT. Temp | °C | 575 | 101 | 220 | 366 | 450 | 490 | 494 | | | | | |
| (vii) | Load | KW | - | 0 | 85 | 176 | 210 | 297 | 297 | | | | | |
| (viii) | Volt | V | = 00 | 383 | 416 | 415 | 415 | 415 | 415 | | | | | |
| (ix) | Current | AMPS | - | _ | 186 | 305 | 375 | 511 | 510 | | | | | |
| | Parameter Readings – Remote Panel (MCR) | | | | | | | | | | | | | |
| (i) | RPM | RPM | | 1118 | 1500 | 1499 | 1500 | 1501 | 1500 | | | | | |
| (ii) | L.O. Pressure | Kg/cm ² | 2.2-2.0 | 4.8 | 4.6 | 4.1 | 4.0 | 3.6 | 3.6 | | | | | |
| (iii) | S.W. Pressure | Kg/cm ² | - 2 | | r <u>-</u> | _ | - | - | = | | | | | |
| (iv) | L.O. Temp. | °C | 80-116 | 60 | 69 | 85 | 92 | 103 | 103 | | | | | |
| (v) | F.W. Temp | °C | 75-96 | 49 | 60 | 79 | 83 | 91 | 91 | | | | | |
| (vi) | Exht.Temp | °C | 575 | 101 | 219 | 365 | 427 | 491 | 494 | | | | | |
| | <u>Par</u> | ameters | by Non C | ontact | Tempo | erature | Gun | | | | | | | |
| (i) | F.W. Cooler IN Temp | °C | . • | 55 | 58 | 75 | 79 | 88 | 88 | | | | | |
| (ii) | F.W. Cooler Out Temp | °C | - | 46 | 51 | 65 | 70 | 77 | 77 | | | | | |
| (iii) | SW IN Temp to F.W. Cooler | °C | | 30 | 30 | 32 | 32 | 34 | 34 | | | | | |
| (iv) | SW Out Temp FW Cooler | °C | | 33 | 38 | 35 | 48 | 53 | 53 | | | | | |
| (v) | L.O. Cooler IN Temp. | °C | ₽ 8 | 54 | 67 | 72 | 76 | 81 | 82 | | | | | |
| (vi) | L.O. Cooler Out Temp. | °C | B * | 50 | 62 | 65 | 68 | 76 | 76 | | | | | |
| (vii) | FW IN Temp. (L.O. Cooler) | °C | - | 47 | 57 | 72 | 76 | 82 | 82 | | | | | |
| (viii) | FW Out Temp. (L.O. Cooler) | °C | - | 49 | 66 | 80 | 83 | 80 | 86 | | | | | |

(c) <u>Vibration Trials</u>. Vibration trials of DA was undertaken at 60% (210kW) and 85% (297kW) of rated load. Overall vibration readings of DA at monitoring points found within permissible limit. The details of trials are as follows: -

| Ser. | Pagadiation | 60 | 60% Load | | | % Lo | | |
|------|--------------------|-----|----------|-----|-----|------|----------|---------|
| | <u>Description</u> | 旦 | <u>v</u> | A | H | v | <u>A</u> | Remarks |
| (i) | Engine Free End | 5.5 | 4.3 | 4.2 | 8.5 | 5.9 | 5.9 | 0.4- |
| (ii) | Engine Drive End | 5.5 | 5.2 | 3.1 | 7.9 | 6.7 | 4.0 | SAT |

| Ser. | Description | 60% Load | | | <u>85</u> | % Lo | | |
|-------|----------------------|----------|-----|-----|-----------|------|-----|---------|
| | <u>Description</u> | H | v | A | Н | v | A | Remarks |
| (iii) | Alternator Drive End | 4.9 | 5.0 | 3.9 | 6.9 | 6.4 | 6.0 | |
| (iv) | Alternator Free End | 4.1 | 3.5 | 2.7 | 5.1 | 4.4 | 4.2 | |

(d) Attenuation checks.



| <u>Positions</u> | (60 % load) | | | | | | | | | | |
|------------------|-------------|-----|----------|-----------------|----------|----------|----------|-----|--|--|--|
| | 1 | 2 | <u>3</u> | 4 | <u>5</u> | <u>6</u> | <u>7</u> | 8 | | | |
| Тор | 10.9 | 6.0 | 6.2 | 6.7 | 9.8 | 5.7 | 6.3 | 6.4 | | | |
| Bottom | 3.7 | 0.3 | 1.7 | 1.6 | 2.7 | 1.1 | 2.2 | 1.7 | | | |
| Attenuation % | 66 | 95 | 72 | _. 76 | 72 | 80 | 65 | 73 | | | |
| Remarks | UNSAT | | | SAT | UNSAT | SAT | | | | | |

| <u>Positions</u> | <u>(85 % load)</u> | | | | | | | | | |
|------------------|--------------------|-----|----------|-----|----------|----------|-----|----------|--|--|
| | 1 | 2 | <u>3</u> | 4 | <u>5</u> | <u>6</u> | Z | <u>8</u> | | |
| Тор | 4.1 | 4.6 | 7.7 | 9.5 | 12.3 | 8.2 | 7.9 | 12.3 | | |
| Bottom | 4.1 | 0.7 | 1.2 | 2.2 | 3.2 | 1.9 | 2.8 | 2.1 | | |
| Attenuation % | 62 | 84 | 84 | 76 | 74 | 76 | 64 | 82 | | |
| Remarks | UNSAT | | , | SAT | UNSAT | SAT | | | | |

(e) <u>SPM Readings</u>.

| Ser. | <u>Description</u> | 0 % Load dbm/ dbc | 60 % Load dbm/ dbc | 100 % Load dbm/ dbc | Remarks |
|------|----------------------|----------------------|-----------------------|------------------------|----------------|
| (i) | Alternator Drive End | 31/20 | 30/21 | 27/19 | Yellow zone |
| (ii) | Alternator Free End | 32/9 | 25/10 | 30/14 | Yellow zone |