Tele: 248306

सम्मिश्र जांच दल/ Composite Trials Team द्वारा नेवी कार्यालय/ c/o Navy Office मुख्यालय/ Headquarter अन्डमान एवं निकोबार कमान/ Andaman & Nicobar Command पोर्ट ब्लेयर/ Port Blair - 744 102

CTT/300/02/06/TECH

23 May 23

The Commander-in-Chief
{for CTO (Marine)}
Headquarters
Andaman & Nicobar Command
Port Blair - 744 102

### PERFORMANCE TRIAL OF HPAC NO. 3 - INS KESARI

- Refer to HQANC fax ANC/42000/EG/5/4 dated 12 May 23.
- 2. <u>Background</u> Performance trials of HPAC No. 3 onboard INS KESARI was carried out on 16 May 23 by CTT(Pbr). Performance, vibration trials and attenuation checks were undertaken during the trials. Details of the same are placed at **Enclosure**.
- 3. <u>Performance trials</u>. HPAC No.3 was exploited upto one hour. Operating parameters of HPAC No.3 was found within normal operating limits.
- 4. <u>Vibration trials</u>. Vibration trials of HPAC No.3 was undertaken and overall vibration found within limits.
- Observation. Following observed during trial: -
  - (a) Instrumentations cable not secured.
  - (b) Auto cut-in and cut-out not operating as per design.
- 6. Recommendations. Following is recommended: -
  - (a) Liquidation of defects/ observations mentioned at Para 5 ibid.
  - (b) Extension of running hours may be accorded for normal exploitation of HPAC No 3 post liquidation of above observations by SS.

(जगन्नाथ गूरुमूर्ति /Jagannath Gurumurthy) लेफ़्टिनेंट कमांडर / Lieutenant Commander प्रभारी अधिकारी/ Officer-in-Charge(AOL)

Encl:- As above

# Copy to:-

The Naval Component Commander {for SO (E)} c/o Navy Office Port Blair – 744 102

The Commanding Officer INS Kesari c/o Navy Office Port Blair-744 102

## PERFORMANCE TRIAL OF HPAC NO.3 - INS KESARI

(a) Trial Inspectors (i) (ii) Sarv Jeet Singh, ERA-3

P S Rawat, ERA-4

Date and Time (b)

16 May 23 (1100 -1230Hrs)

Equipment used for Trials (c)

(i) **SPM T-30** (ii) Temperature Gun.

Safety device checks. (d)


Ser	Description	Unit	Design Value	HPAC No.3	
(i)	1st stage Pressure relief valve	Bar	06		
(ii)	2 <sup>nd</sup> stage Pressure relief valve	Bar	33	33	
(iii)	3 <sup>rd</sup> stage Pressure relief valve	Bar	33	33	
(iv)	Auto cut off	Bar	30	23	
(v)	Auto cut in	Bar	25	20	
(vi)	Manual drain	Sat/Unsat		Sat	
(vii)	Auto drain	Sat	'Unsat	Sat	

#### (e) Vibration trials.

Ser	Description		Remarks		
		V	Α	H	(Limit 10 mm/sec)
(i)	MFE	5.3	5.0	3.9	Sat
(ii)	MDE	4.0	3.0	2.3	Sat
(iii)	CDE	2.2	2.0	2.0	Sat
(iv)	CFE	1.9	1.0	1.3	Sat

#### (f) Attenuation checks.

### HPAC NO. 3



Ser	Position	HPAC NO.3											
		1	-2	3	4	5	6	7	8	9	10	11	12
(i)	Тор	8.6	6.1	4.3	2.3	1.9	4.4	5.7	3.5	3.2	4.2	3.9	5.0
(ii)	Bottom	0.4	0.4	1.1	0.2	0.3	1.0	1.0	0.2	0.4	1.0	0.4	1.0
(iii)	Attenuation %age (Limit above 70%)	95	93	74	91	84	77	82	94	87	76	89	80
(iv)	Remarks	Sat											